



Produced by the
Public Affairs and Information Staff
National Irrigation Administration
EDSA, Diliman, Quezon City
www.nia.gov.ph

rice
irrigators
association
farmer
beneficiaries
possible
self-sufficiency
program

irrigation
table food
culture
hectares

The logo of the National Irrigation Administration, featuring a stylized white 'N' and 'A' intertwined within a green circular border.

National Irrigation Administration

A Stronger Agency for the attainment of Rice Self-Sufficiency

2010
ANNUAL
REPORT

A photograph of a concrete dam with water flowing through its spillways, set against a backdrop of green hills and trees. The scene is partially obscured by white curved graphic elements.

National Irrigation Administration CY 2010 Major Irrigation Projects

CY 2010 Major Irrigation Projects


AGNO RIVER INTEGRATED IP (2006-2013)	
Cost: P11.226 B	Area: 34,450 ha
Farmers: 34,450	Status: 53.53%

BALOG-BALOG MULTIPURPOSE IRRIGATION PROJECT (1999-2011)	
Cost: P2.363 B	Area: 12,475 ha
Farmers: 23,400	Status: 85.82%

AGRICULTURAL PRODUCTIVITY IMPROVEMENT & ENVIRONMENTAL CONSERVATION IN LUBANG ISLAND-IC (2009-2010)	
Cost: P275 M	

MAAYON IRRIGATION PROJECT (2010-2011)	
Cost: P186 M	Area: 780 ha

NATIONWIDE PROJECTS	
CONST/REP/REHAB of NEW/EXISTING NIS and CIS	Annual Program Cost: P1,092 B Status: 54.00%
REP/REHAB of GROUNDWATER IRRIGATION PROJECT	Annual Program Cost: P30 M Status: 49.00%
BALIKATAN SAGIP PATUBIG PROGRAM	Annual Program Cost: P150 M Status: 55.00%
SMALL RESERVOIR IRRIGATION PROJECT (1989-2020)	Cost: P7,985 B Area: 34,605 ha Farmers: 29,307 Status: 33.29%
FS and DE of VARIOUS PROJECT	Annual Program Cost: P150 M
PARTICIPATORY IRRIGATION DEVELOPMENT PROJECT (2007-2013)	Cost: P5,111 B Area: 47,535 ha Farmers: 164,546 Status: 21.82%
IRRIGATION MANAGEMENT TRANSFER SUPPORT SERVICES	Annual Program Cost: P29 M
RESTORATION/REHAB of EXISTING NIA - ASSISTED IRRIGATION SYSTEMS	Cost: P6,524 B Status: 64.86%
PAYMENT FOR ROW, COMPLETION WORKS AND CLAIMS OF COMPLETED PROJECTS (2008-2010)	Cost: P60 M Area: 1,728 ha Status: 98.13%
REPAIR, OPERATION AND MAINTENANCE OF NIS PUMP IRRIGATION SYSTEM	Annual Program Cost: P70 M
SMALL IRRIGATION PROJECT	Annual Program Cost: P100 M Status: 37.00%
IRRIGATION SYSTEMS OPERATION EFFICIENCY IMPROVEMENT PROJECT (VISAYAS and MINDANAO)	Annual Program Cost: P2,185 B Area: 30,000 ha
RESTORATION/REHAB of EXISTING NIA - ASSISTED IRRIGATION SYSTEMS (NDC 6)	Cost: P1,328 B



ADDALAM RIVER IP (1997-2010)	
Cost: P1.311 B	Area: 5,830 ha
Farmers: 6,000	Status: 95.79%

LIBMANAN-CABUSAO DAM PROJECT (2009-2010)	
Cost: P1.921 B	Area: 4,000 ha
Farmers: 3,125	

HELP for CATUBIG AAP, Stage I (2002-2010)	
Cost: P2.163 B	Area: 4,550 ha
Farmers: 1,613	Status: 67.34%

CATARMAN BONBRON IP (2010-2012)	
Cost: P230 M	Area: 1,800 ha

BUGKO IRRIGATION PROJECT (2010-2013)	
Cost: P1.275 B	Area: 5,092 ha
Farmers: 3,330	

SAMAR ISLAND IRRIGATION DEVELOPMENT PROJECT (2010-2014)	
Cost: P490 M	Area: 1,023 ha

MODIFICATION OF MALINAO DAM (2010-2012)	
Cost: P482 M	Area: 200

STA. JOSEFA PUMP IP (2008-2010)	
Cost: P500 M	Area: 5,200 ha
Status: 49.04%	

MALTUBOG-MARIDAGAO II IP (2010-2018)	
Cost: P7.491 B	Area: 8,760 ha
Farmers: 3,504	

MALAIG RIVER IP (2003, 2008-2011)	
Cost: P375 M	Area: 2,750 ha
Farmers: 760	Status: 66.57%

REPUBLIC OF THE PHILIPPINES

Table of Contents

<i>Administrator's Report</i>	2
<i>Engineering and Operations</i>	4
<i>Project Development</i>	
<i>Foreign-Assisted Projects</i>	4
<i>Locally-Funded Projects</i>	6
<i>Carry-over Projects</i>	6
<i>Inter-Agency Projects</i>	6
<i>Status of Irrigation Development</i>	10
<i>Operations and Maintenance</i>	
<i>National Irrigation Systems</i>	11
<i>Institutional Development Program</i>	12
<i>Equipment Management</i>	12
<i>Financial Management</i>	
<i>Consolidated Income Statement</i>	13
<i>Consolidated Balance Sheet</i>	14
<i>Statement of Cash Flows</i>	15
<i>Balance Sheet</i>	16
<i>Administrative Services</i>	
<i>Rationalization Plan Updates</i>	17
<i>Trainings and Seminars</i>	18
<i>Housing for Employees</i>	19
<i>Procurement and Physical Assets Management</i>	19
<i>Disposal of Unserviceable Equipment</i>	22
<i>Internal Audit Services</i>	23
<i>Public Affairs and Information Staff</i>	25
<i>Legal Services</i>	26
<i>Program Thrusts for 2011</i>	27
<i>Executive Committee</i>	28
<i>Directory</i>	29
<i>Board of Directors</i>	36
<i>Praise Awardees</i>	37

Administrator's Report



*We, in NIA, believe
that the
Filipino Farmers' Success
is Our Success.*



Haiko Magtrayo Photography

2010 ANNUAL REPORT



The National Irrigation Administration continues to help and uplift the quality of lives of the farmers. Our accomplishment for the year 2010 mirrors our will to continuously provide the needs of our farmer clientele and support the country's goal of rice sufficiency. As such, the agency pursued the implementation of 38 irrigation projects: 8 foreign-assisted, 27 locally-funded (including continuing activities and carry-over projects) and 3 interagency projects. Seven are located in Luzon, seven in Visayas, five in Mindanao and nineteen with sub-projects in selected provinces nationwide.

Other activities for the year are the repair, rehabilitation and restoration of areas of national and communal systems, organization and development of irrigators' associations and feasibility studies and packaging of potential projects.

As of December 31, 2010, the agency accomplished 51% of the targeted area of 12,989 ha for generation or 6,603 ha and 79% of 248,565 ha for rehabilitation or 196,075 ha and 77% of 66,862 ha for restoration or 51,329 ha.

Irrigation Development Program for the year involved a funding requirement of P16.48 B, broken down into: P14.96 B regular budget, P0.77 B carry-over funds and P0.75 B inter-agency funds. Total available allotment was P15.93 B with cash and non-cash support of P12.48 B or 78% of the available allotment. Obligations incurred amounted to P14.11 B.

The Agency now manages 212 NIS nationwide with a total service area of 751,787 ha. The total irrigated area was 1,102,394 ha broken down into 529,810 ha during the dry season (November 2009 to April 2010), 546,363 ha during the wet season (May 2010 to October 2010) and 26,221 ha for the third crop. Irrigation cropping intensity attained was 147%.



ANTONIO S. NANGEL
Administrator

Project Development & Implementation

A. Foreign-Assisted Projects

The agency continued the implementation of five on going foreign-assisted projects. For CY 2010, a total of P4.144 B was programmed for these projects. This amount is 27% of the total approved irrigation budget of P15.244 B for CY 2010.

As of the end of the CY 2010. Total allotment released for these projects was P4.124 B. Obligations incurred amounted to P3.188 B.

Moreover, carry-over funds of P0.403 B which were unobligated from previous years allocation are being utilized and obligated during the year.

Hence, total available allotment amounted to P4.527 B. Total obligations incurred amounted to P3.590 B.

A lump sum amount of P10.752 B cash/non-cash was received to support the allotment releases for both foreign-assisted and locally-funded projects. This amount represents 71% of the total allotment of P15.174 B released to NIA.

Physical targets for these projects were the generation of 2,710 ha of new areas, the rehabilitation of 5,400 ha in existing irrigation systems. These targets represented 21% and 2% of the total target area of the agency for generation and rehabilitation for CY 2010, respectively.

As of December 31, 2010, these projects generated 80 ha new areas and rehabilitated 5,400 ha in existing irrigation systems. Thus the agency's accomplishments are 3% and 100% of the total target area for generation and rehabilitation, respectively, in foreign-assisted projects.

The Participatory Irrigation Development Project (PIDP) is a World Bank-assisted project. The Loan for PIDP was approved by the World Bank Board on June 25, 2009. The Loan Agreement and other legal documents were signed on August 7, 2009. The loan was declared effective on November 3, 2009.

PIDP's objectives are: 1) to transform NIA into a strategically focused and financially viable irrigation service through the implementation of its Rationalization Plan; 2) to enhance participation of IA through building their capacity in irrigation development and management and implementing Irrigation Management Transfer (IMT); and 3) to improve irrigation service delivery through rehabilitation, improved O&M and modernization of NIS.

The project has two main components: the Irrigation Sector Restructuring and Reform and the Infrastructure Development. The first component will support the interlinked strategies of implementation of IMT and the NIA Rationalization Plan. While the second component will support the rehabilitation of 14 Core A NIS and technical enhancements in 44 Core B NIS. Upon completion of the project, 8,091 ha of new areas will be generated and 35,284 ha will be rehabilitated benefiting about 217,960 farmers.

PIDP was allocated an amount of P1.19 B under the approved CY 2010 GAA (Peso Counterpart - P325.7 M and Loan Proceeds - P864.8 M).



2010 ANNUAL REPORT



Expenditures as of December 31, 2010 (in thousand pesos)

Particulars	Total Estimated Cost	Advances From COB As of Dec. 2009	CY 2009		Actual To Date
			Program	Actual Obligation	
1. Irrigation Sector Restructuring & Reform	1,438,320	718,789	309,592	246,520	965,309
a. NIA Rationalization	1,116,000	718,789	185,900	167,766	886,555
Year 1 ^{1/}	718,793	718,789	-	-	718,789
Year 2	185,900	-	185,900	154,351	154,351
Year 3-5	211,307	-	-	13,415 ^{3/}	13,415
b. Institutional Strengthening/ Participatory Development	322,320	-	123,692	78,754	78,754
2. Infrastructure Development	3,070,045	15,905	674,577 ^{2/}	350,212	366,117
3. Project Management	216,440	1,180	17,023	4,969	6,149
4. Unallocated	378,719	-	35,403	-	-
5. Front-End Fee (0.25% of loan)	7,915	-	7,915	-	-
TOTAL	5,111,439	735,874	1,044,510	601,701	1,337,575

1/ - SARO from DBM

2/ - This excludes the amount of P146M realigned to ARIIP

3/ - Obligations for affected personnel for Year 3 funded from Year 2 balances.

As of December 31, 2010, accomplishments were:

1. Irrigation Sector Restructuring and Reform

In the implementation of the NIA Rationalization Plan, a total of 1,582 personnel (1,269 for Y1, 292 for Y2 and 21 for Y3) were retired/separated from service and the corresponding incentives and terminal leaves amounted to P886.56 M.

Under the project's NIA Institutional Strengthening and Irrigation Management Transfer (IMT) Program, organizational development trainings, workshops, orientations and technical support activities were provided to both NIA staff and IA to capacitate and prepare them for IMT implementation. At the Central Office level, 32 trainings were conducted and were participated in by 1,186 participants; Regional Office level, 98 trainings with 3,580 participants; IMO/Systems Office level, 47 trainings with 1,578 participants; and, IA level, 127 trainings with 4,667 participants.

2. Infrastructure Development

Thirty-three (33) programs of work of Core B national irrigation systems were approved and allocations in the amount P52.13 M for these were released. Conduct of biddings for these systems are ongoing. Procurement of O&M, ICT and Training equipment are ongoing.



B. Locally-Funded NIA Projects

There were 23 locally-funded projects implemented during the year. Of the CY 2010 approved irrigation budget, 72% or P10.815 B is programmed for these projects. Correspondingly, allotment released was P10.280 B. Obligations incurred was P9.827 B. Physical target for the year was the generation of 7,888 ha of new areas, rehabilitation of 241,238 ha and restoration of 66,862 ha in existing systems or 61%, 97% and 100% of the total agency's targets for CY 2010 respectively.

As of the end of the year, these projects generated 2,188 ha new areas, rehabilitated 155,448 ha and restored 33,476 ha in existing systems. These included accomplishments from carry-over program, (261 ha area generation, 2,743 ha area rehabilitation and 1,677 ha area restoration).

Total available allotment for these projects including carry-over funds from previous year's allocation amounted to P10.351 B. Obligations incurred amounted to P9.897 B.

C. Carry-over Projects

Seven carry-over projects from CY 2009 Program were also pursued. Three are foreign-assisted and four locally-funded projects. Total available allotment for these projects amounted to P0.295 B. Obligation incurred was P0.295 B. As of the end of the year, these projects generated 3,010 ha. Rehabilitated 33,136 ha and restored 17,853 ha in existing systems.

D. Inter-Agency Projects

In addition to NIA's regular programs, the agency is continuously implementing inter-agency projects:

1. Ongoing Project

a. Comprehensive Agrarian Reform Program - Irrigation Component (CARP-IC) Phase II funded under DAR's Agrarian Reform Fund

CARP Phase II, with an aggregate cost of P8.5 B, started in 1999 and shall be completed in 2009. The project will improve/construct existing CIS and new CIP to irrigate 34,428 ha when fully operational.

For CY 2010, the project targeted 2,391 ha of new area for generation and 1,927 ha for rehabilitation in 94 CIS/CIP.

Accomplishments as of the end of the year were the generation of 1,213 ha of new areas and rehabilitation of 2,026 ha.

During the period under review, thirty-five (35) CIP/CIS implemented under CARP Phase II were completed benefitting 2,886 farmer-beneficiaries.

Allocation for the year amounted to P282 M (P251 M from CY 2010 Program and P31 M from carry-over fund balances). As of the end of the year, total available allotment amounted to P286 M with corresponding cash support of P234 M was received. Obligation incurred amounted to P241 M.

2010 ANNUAL



b. Agrarian Reform Infrastructure Support Project 999 (ARISP 999) partly funded under JBIC loan

The ARISP III was funded under the 27th Yen Package of the Government of Japan Bank for International Cooperation. The Projects' Loan Agreement was signed on December 18, 2007 and took effect on April 15, 2008. It is an expansion of ARISP I and II which covered 229 Agrarian Reform Communities (ARC). The project aims to develop 129 ARC in 14 regions and 54 provinces.

NIA, as one of the cooperating agencies, together with the Local Government Units (LGU), is responsible for the irrigation development of the areas covered by the project. It is tasked to undertake the project preparation, planning, design, construction/rehabilitation of 111 CIP/CIS and provision of on-farm facilities and access roads.

Upon completion of the project, some 21,845 hectares farm lands will be generated/rehabilitated/restored to benefit around 18,030 farmer-beneficiaries.

As of December 31, 2010, 76 ARC have been validated. Eighty-six irrigation projects in 45 provinces under 76 ARC were identified for possible funding under ARISP III. Of these projects, feasibility study (FS) on 60 projects were completed and 22 projects are ongoing, one project is for full implementation by LGU and three projects are deferred. Forty-eight projects were found to be feasible. Of these, detailed engineering on 14 projects were completed and 20 projects are ongoing. Eleven projects are ready for construction and three are subjected to POW concurrence. Overall accomplishment for pre-engineering activities was 62.04%.

2. Carry-over Projects

a. Agrarian Reform Communities Development Project (ARCDP) Phase 99 funded by the World Bank

ARCDP Phase II is a World Bank - assisted project. It started in the 2nd quarter of CY 2004. The project increased its coverage from 80 Agrarian Reform Communities (ARC) in 17 provinces to 123 ARC in 20 provinces.

A total of 48 subprojects were identified for pre-engineering activities. However, 31 subprojects only were approved. Feasibility studies and detailed engineering on these subprojects were completed. As of the end of CY 2010, the construction of 26 subprojects were completed, with 2,429 ha of new area generated and 1,814 ha rehabilitated. Two subprojects with a target of 436 ha new area are under construction. Two others were deferred. One project shall be implemented by LGU. These projects when completed will generate 2,865 ha new areas and rehabilitate 1,814 ha in existing system or will irrigate a total of 4,679 ha. These projects when completed will benefit 4,447 farmer beneficiaries.

Southern Philippines Irrigation Sector Project

The Southern Philippines Irrigation Sector Project (SPISP) is an Asian Development Bank (ADB) financed project under Loan No. 1668 PHI and the estimated loan amount is US \$60.00 million. To date, the revised estimated loan amount is US \$57.404 million after partial cancellation of US \$2.595 million.

Originally, the seven-year development project would have commenced in the year 1999 and expected to be completed in December 2005 but due to funding constraints SPISP implementation started on June 5, 2000 from the time the full CPMO staff complement was established and the Consultant Consortium start mobilizing. It was formally launched during the inception Workshop in Cebu City on July 25, 2000. The original loan closing date is June 30, 2006 and the approved extension period is June 30, 2010.

The physical accomplishments for subprojects implemented by NIA and LGU ending December 2010 were 97.25% and 100%. The overall physical status of SPISP is 97.31% based on the approved overall program of works. After the loan closing date, the remaining works will be funded under the GOP.

The total financial expenditures of the project including the interest during construction and commitment charges is P 4,407.94 million (financed by NIA = P 3,438.020 million; financed by LGU = P 76.051 million; interest during construction including commitment charges = P 533.873 million) or equivalent to 97.09% of the estimated cost of P 4,169.264 million.

The actual expenditures incurred for CY 2010 is P 353.34 million or 76.02% of the total programmed amount of P 464.77 million that includes the carry-over balance for CY 2009.

As of December 31, 2010, the project has disbursed a total amount of US \$49.75 million or equivalent to 86.67% against the total loan of US \$57.40 million. The total pending application is US \$0.04 million.

For CY 2010, the actual disbursement of the project is US \$3.37 million.

Subproject	Physical (%)	Financial (%)
Direct Cost		
Gibong Right Bank RIS	98.57	91.67
Gibong Left Bank RIS	97.16	93.88
Baobo NIP	96.84	95.77
Cantilan IS	90.13	74.22
Rugnan NIS	95.24	93.82
Can-asujan SRIP	99.88	98.31
Magballo-Balicotoc-Canlamay IIP	92.32	91.74
Dauin SRIP	99.97	99.07
Calayagon CIS	100.00	96.74
Aclan-Amontay CIS	100.00	97.82
Other Direct Cost charges at CPMO/SPMO, Consulting Services, Equipment/Vehicles, DOH and DENR	99.85	99.05
Indirect Cost (GESAs, Management Fee and IDC)		99.00
OVERALL ACCOMPLISHMENT	97.31	97.09



Small Reservoir Irrigation Project

The nationwide implementation of Small Reservoir Irrigation Project (SRIP) under the Medium Term Project Investment Program (MTPIP) and Agricultural Fisheries Modernization Act (AFMA) is the undertakings by SRIP-PMO in support to the Irrigation Development Program of the NIA. The project requires for the identification, investigation, validation, feasibility studies/ detailed design and construction of a Zoned Earth fill Dam and Irrigation Facilities to provide a year round irrigation to an estimated service area of 34,605 hectares. Other benefits derive from completed SRIP's include flood control, aquaculture, hydropower, domestic water supply and recreational facilities for local tourism.

Construction of SRIP's requires a relatively low capital investment compared to the much larger national irrigation projects. It can be completed into five (5) years time and has quick yielding effects especially in economically depressed areas.

For CY 2010, an amount of P350.0 million was allotted for the implementation of on-going SRIPs nationwide. However, the amount of P100.0 million was re-aligned to CRRENIAAS. Out of this P250.0 million allocation, there are four (4) on-going construction; three (3) under pre-construction; four (4) newly started projects; and seven (7) projects for detailed design, broken down as follows, to wit;

Talibon SRIP	Talibon, Bohol	
Tangub SRIP	Tangub City, Misamis Occ.	P 49.0 M.
Masidem SRIP	Bani, Pangasinan	59.2 M.
San Angel SRIP	Rosales, Pangasinan	3.1 M.
Hibulangan SRIP	Villaba, Northern Leyte	11.0 M.
Kitcharao SRIP	Kitcharao, Agusan del Norte	5.0 M.
Asbang SRIP	Matanao, Davao del Sur	
Marimay SRIP	Flora, Apayao	39.4 M.
Barotac Viejo SRIP	Barotac Viejo, Iloilo	17.4 M.
Barbar SRIP	San Juan, Ilocos Sur	10.0 M.
Upper Butigue SRIP	Paracelis, Mt. Province	16.0 M.
Detailed Design		39.8 M.
TOTAL		P250.0 M.

COMPLETED

ON-GOING

DETAILED DESIGN

BARBAR SRIP
San Juan, Ilocos Sur
2010-2015

SAN FELIPE SRIP
San Juan, La Union
2011-2013

SAN ANGEL SRIP
Rosales, Pangasinan
Completion Date-2011

MASIDEM SRIP
Bani, Pangasinan
Completion Date-2012

TANGILAD SRIP
Orani/Samal, Bataan
Completed Date-2007

HIBULANGAN SRIP
Villaba, Northern Leyte
Completion Date-2014

ALPASCO SRIP
Batad, Iloilo
Completed Date-1996

IBATO-IRAAN SRIP
Aborlan, Palawan
2012-2017

BAROTAC VIEJO SRIP
Barotac-viejo, Iloilo
2010-2014

CALANGO SRIP
Zamboangita, N. Or.
Completed Date-1996

NASIG-ID SRIP
Zamboangita, N. Or.
Completed Date-2007

TALIBON SRIP
Talibon, Bohol
Completion Date-2009

TANGUB SRIP
Tangub City, Misamis Or.
Completion Date-2013

SULVEC SRIP
Pasuquin, Ilocos Norte
2013-2015

MARIMAY SRIP
Flora, Apayao
2010-2013

UPPER BUTIQUE SRIP
Paracelis, Mt. Province
2011-2013

PASSA SRIP
Ilagan, Isabela
2011-2014

ACOP SRIP
Rosales, Pangasinan
Completed Date-2007

LUPAO SRIP
Lupao, Nueva Ecija
Completed Date-1997

AULO SRIP
Palayan City, N. Ecija
Completed Date-2007

STA. RITA SRIP
Sta. Rita, Western Samar
2012-2014

ILAYA SRIP
Ubay, Bohol
Completed Date-1996

CAPAYAS SRIP
Ubay, Bohol
Completed Date-1997

KITCHARAO SRIP
Kitcharao, Agusan del Sur
Completion Date-2013

ASBANG SRIP
Matanao, Davao del Sur
Completion Date-2013

MIRAL SRIP
Bansalan, Davao del Sur
Completed Date-1995

9. Project Preparation Activities

The Agency pursued various project preparation activities. Allocation for this year's activities was P152.84 M (P150 M from CY 2010 program and P2.84 M from carry-over fund balances) and obligation incurred was 106 M. The activities included:



Activities	Number of Projects		
	Completed	On-going	Total
1. Pre-feasibility study/project identification	3	5 *	8
2. Feasibility Study	1	11	12
3. Detailed Design		6 *	6
4. Assistance to LGU and other projects:			
a. Packaging of projects for implementation and economic evaluation	5	12	17
b. Land and Water Resources	1	19	20
c. Pre-feasibility Study (Hydrological Aspect)	1	6	7
d. Geological Studies / Investigation	2	16 *	18
e. Survey Mapping		7	7
5. Watershed Assessment and Management Planning of Proposed National Irrigation Projects	5	9	14

* One is deferred/On-hold

9.9. Status of Irrigation Development

As of December 31, 2010, the total service area developed was 1,542,668 ha or 49% of the estimated potential irrigable area of 3,126,340 ha. Of this area, 767,006 ha are under NIS, 558,333 ha in CIS and 217,329 ha in private irrigation systems (PIS). The remaining potential area to be developed is still 1,584,232 ha. The estimated potential irrigable area are those primarily devoted to rice and corn and up to 3% slope.

Region	Estimated Total Irrigable Area a/	Service Area (ha)				Irrigation Development (%)	Remaining Potential Area to be Developed
		National Irrigation System b/	Communal Irrigation System	Private Irrigation System	TOTAL		
CAR	99,650	22,622	35,486	22,912	81,020	81	18,630
1	277,180	57,567	96,722	27,329	181,618	66	95,562
2	472,640	142,674	42,088	23,095	207,857	44	264,783
3	498,860	202,897	78,228	20,555	301,680	60	197,180
4	246,960	53,146	53,246	17,962	124,354	50	122,606
5	239,660	22,573	68,554	29,484	120,611	50	119,049
6	197,250	52,216	20,433	5,499	78,148	40	119,102
7	50,740	10,040	22,651	2,539	35,230	69	15,510
8	84,380	19,144	30,158	4,466	53,768	64	30,612
9	76,080	15,162	19,760	1,972	36,894	48	39,186
10	120,700	26,419	24,053	14,764	65,236	54	55,464
11	149,610	33,971	15,639	25,915	75,525	50	74,085
12	293,610	62,736	22,471	17,296	102,503	35	191,107
ARMM	156,720	16,520	7,125	225	23,870	15	133,410
CARAGA	162,300	29,319	21,719	3,316	54,354	33	107,946
TOTAL	3,126,340	767,006	558,333	217,329	1,542,668	49	1,584,232

a/ - Estimated Total Irrigable Area (ETIA) is based on the 3% slope criteria.

b/ - Includes CY 2009 newly developed areas

Operations and Maintenance Activities

9. National Irrigation Systems (NIS)

NIA operated and maintained 212 NIS nationwide with a total service area of 751,787 ha.

The programmed area for irrigation this crop year is 1,188,254 ha. As of the end of the year, irrigated area was 529,810 ha during the dry season (November 2009 to April 2010), 546,363 ha during the wet season (May 2010 to October 2010) and 26,221 ha for the third crop or a total of 1,102,394 ha which is 93% of the programmed area. The irrigated cropping intensity attained was 147 percent.

RE- GION	NO. OF NIS	SERVICE AREA (at the begin- ning of the year)	IRRIGATED AREA (ha)									IRRIGATED CROPPING INTENSITY (%)
			WET SEASON			DRY SEASON			THIRD CROP			
			PRO- GRAM	AC- TUAL	%	PRO- GRAM	AC- TUAL	%	PRO- GRAM	ACTUAL	%	
CAR	3	22,622	16,184	15,106	93.34	15,772	15,008	95.16	30	30	100.00	133
1	25	55,967	34,847	32,785	94.08	26,844	25,131	93.62	682	134	19.65	104
2	21	142,141	117,166	110,386	94.21	121,861	116,593	95.68	-	-	-	160
3	23	193,472	147,341	142,545	96.74	150,996	147,954	97.99	29,496	22,286	75.56	162
4	45	53,146	31,273	29,381	93.95	24,677	24,626	99.79	100	-	-	102
5	18	22,573	18,257	16,719	91.58	17,692	16,435	66.74	2,300	-	-	147
6	12	52,216	43,396	38,985	89.84	34,672	29,668	85.57	5,874	1,240	21.11	134
7	3	10,040	6,600	6,234	94.45	6,550	6,586	100.55	-	-	-	128
8	17	19,144	16,324	16,192	99.19	16,571	15,528	93.71	-	-	-	166
9	4	15,162	13,286	13,286	100.00	12,780	12,807	100.21	-	-	-	172
10	6	26,411	19,243	19,116	99.34	19,280	19,132	99.23	3,770	2,531	67.14	154
11	9	33,971	29,829	29,766	99.79	29,726	28,872	97.13	10,887	-	-	173
12	13	59,498	50,376	50,129	99.51	48,355	46,795	96.77	5,748	-	-	163
13	8	29,319	17,747	16,997	95.77	18,319	16,797	91.69	-	-	-	115
ARMM	5	16,105	12,725	8,736	68.65	10,678	7,878	73.78	-	-	-	103
TOTAL	212	751,787	574,594	546,363	95.09	554,773	529,810	95.50	58,887	26,221	44.53	147

Dry Season - November 2009 to April 2010

Wet Season - May 2010 to October 2010

Some parts of Regions have inverted cropping season



99. Institutional Development Program

The organization and development of farmer-beneficiaries were continuously undertaken nationwide to facilitate implementation of irrigation development and management. Trainings were conducted to increase the capabilities of farmer-beneficiaries.

As of December 31, 2010, 87 IA were organized and 697 IA were strengthened in NIS and CIS. One hundred forty-five IA were registered with the Securities and Exchange Commission.

A total of 261 IA contracted with NIA for the operation and maintenance of irrigation systems, while 233 IA renewed their contracts.

Basic Leadership Development and Financial Management and System Management Training were conducted in 20,735 irrigation beneficiaries. Orientation Training was conducted for 4,856 staff-members.



Irrigators' Association Organization Summary
as of December 2010

Particulars	Unit	NIS	CIS	Total
IA Organization				
No. of IA Organized	no.	2,832	3,827	6,659
Area Covered	ha.	788,698	430,849	1,219,547
No. of Farmers	no.	513,002	317,911	830,913
IA Registration				
No. of IA	no.	2,759	3,801	6,560
Area Covered	ha.	768,367	42,792	811,159
No. of Farmers	no.	699,898	418,697	1,118,595
O & M/MOA Contracting				
No. of IA	no.	1,314	3,791	5,105
Area Covered	ha.	450,539	41,267	491,806
No. of Farmers	no.	388,050	407,595	795,645

999. Equipment Management

The agency satisfactorily maintained in operating condition 212 units of equipment or 84% of the 5,343 units. This is composed of 22 heavy equipment, 143 light equipment, 42 other equipment and 5 special equipment. There are 3,159 units that are under Category A2 or operating intermittently and less reliable equipment and 664 units under Category A3 or non-operable equipment needing repair.

The 22 units of heavy equipment that are in good condition are used to support project construction, repair and rehabilitation of existing NIS, and O&M of NIS.

As of end of the year, 1,308 units are recommended for disposal. The sale through public auction of unserviceable equipment was pursued to reduce further unnecessary operation expenditures and deterioration.

Consolidated Income Statement

Fund 501 - Regular & NDC
As of December 31, 2010
(with Comparative Figures for 2009)

	2010	2009	INCREASE/ (DECREASE)
REVENUES			
Operating Income			
Irrigation Service Fees	1,198,993,062.80	1,197,414,011.30	1,579,051.50
Less: 10% Discount on ISF	76,569,834.57	81,690,659.87	(5,120,825.30)
Loss on Sale of Palay	19,435,223.84	9,870,664.28	9,564,559.56
Net Irrigation Service Fees	1,102,988,004.39	1,105,852,687.15	(2,864,682.76)
Rent Income	112,941,135.66	115,847,813.17	(2,906,677.51)
Fines and Penalties-Service Income	16,846,068.16	14,350,739.57	2,495,328.59
Management Fees	766,256,691.82	778,902,098.37	(12,645,406.55)
CIP/CIS/RIS Amortization and Equity	177,219,112.46	200,546,477.50	(23,327,365.04)
Pump Amortization & Equity	11,447,296.11	16,928,230.50	(5,480,934.39)
Water Delivery Fee	313,134,270.22	341,586,890.15	(28,452,619.93)
Energy Delivery Fee	59,795,998.20	59,795,998.20	
Total	2,560,628,577.02	2,574,014,936.41	(13,386,359.39)
Non-Operating Income			
Interest	29,243,849.87	25,398,359.61	3,845,490.26
Subsidy Income from LGUs	3,250.00	-	3,250.00
Income from Grants and Donations	7,719.75	-	7,719.75
Miscellaneous Income	101,857,783.64	72,183,834.12	29,673,949.52
Other Fines and Penalties	110,829.37	100,039.74	10,789.63
Total	131,223,432.63	97,682,233.47	33,541,199.16
TOTAL REVENUES	2,691,852,009.65	2,671,697,169.88	20,154,839.77
Less Expenses:			
Personal Services	1,256,584,496.56	1,595,096,780.35	(338,512,283.79)
MOOE	564,043,830.94	690,734,762.39	(126,690,931.45)
TOTAL EXPENSES	1,820,628,327.50	2,285,831,542.74	(465,203,215.24)
INCOME/(LOSS) FROM OPERATION	871,223,682.15	385,865,627.14	485,358,055.01
Add/Deduct Other Income/Expenses:			
Gain (Loss) on Foreign Exchange	-	-	-
Gain on Sale of Disposed Assets	163,930.00	759,316.63	(595,386.63)
TOTAL OTHER INCOME/EXPENSES	163,930.00	759,316.63	(595,386.63)
Less Non-Cash Expenses:			
Bad Debts	139,890,630.28	245,576,191.80	(105,685,561.52)
Depreciation	946,360,967.20	336,918,297.60	609,442,669.60
NET INCOME/(LOSS)	(214,863,985.33)	(195,869,545.63)	(18,994,439.70)

Certified Correct:

Noted By:

(Sgd.) **REBECCA C. MALAZARTE**
Manager, Accounting Division

(Sgd.) **VIRGINIA R. ATIENZA**
Manager, Financial Management Department

Consolidated Balance Sheet

Fund 501 - Regular & NDC

As of December 31, 2010

(with Comparative Figures for 2009)

	2010	2009	INCREASE/ (DECREASE)
ASSETS			
CURRENT ASSETS			
Cash	1,140,663,171.45	1,619,213,797.28	(478,550,625.83)
Receivables (net)	28,829,877,556.23	29,921,423,298.40	(1,091,545,742.17)
Inventories	129,571,733.70	132,408,923.87	(2,837,190.17)
Pre-payments	68,087,578.23	72,619,017.86	(4,531,439.63)
Other current Assets	(214,021,035.23)	(213,211,435.27)	(809,599.96)
Total Current Assets	29,954,179,004.38	31,532,453,602.14	(1,578,274,597.76)
NON CURRENT ASSETS			
Long Term Investments	11,224,500.00	11,224,500.00	-
Property, Plant and Equipment	29,729,531,595.11	29,395,324,084.98	334,207,510.13
Other Assets	627,303,481.31	202,488,817.36	424,814,663.95
Total Non-Current Assets	30,368,059,576.42	29,609,037,402.34	759,022,174.08
TOTAL ASSETS	60,322,238,580.80	61,141,491,004.48	(819,252,423.68)
LIABILITIES			
CURRENT LIABILITIES			
Payable Accounts	86,224,849.77	596,857,985.36	(510,633,135.59)
Inter/Interagency Payable	14,130,315,670.70	16,537,170,066.18	(2,406,854,395.48)
Other Liabilities Accounts	1,396,088,298.18	1,327,393,281.27	68,695,016.91
Total Current Liabilities	15,612,628,818.65	18,461,421,332.81	(2,848,792,514.16)
NON CURRENT LIABILITIES			
Loans Payable - Domestic/Foreign	11,506,340,533.96	10,506,340,533.96	1,000,000,000.00
Deferred Credit	14,766,359,671.78	13,615,533,493.28	1,150,826,178.50
Total Non Current Liabilities	26,272,700,205.74	24,121,874,027.24	2,150,826,178.50
TOTAL LIABILITIES	41,885,329,024.39	42,583,295,360.05	(697,966,335.66)
EQUITY			
Government Equity	18,364,174,338.76	12,616,013,497.11	5,748,160,841.65
Capital Stock	5,559,191,864.58	5,559,191,864.58	-
Retained Earnings	(5,486,456,646.93)	382,990,282.74	(5,869,446,929.67)
Total Equity	18,436,909,556.41	18,558,195,644.43	(121,286,088.02)
TOTAL LIABILITIES AND EQUITY	60,322,238,580.80	61,141,491,004.48	(819,252,423.68)

Certified Correct:

Noted By:

(Sgd.) REBECCA C. MALAZARTE
Manager, Accounting Division

(Sgd.) VIRGINIA R. ATIENZA
Manager, Financial Management Department

2010 ANNUAL REPORT

Consolidated Statement of Cash Flows

Corporate Fund 501 - Regular & NDC

As of December 31, 2010

Cash Flows from Operating Activities	
Cash Inflows	
Cash received from irrigation users, other NIA Customers	4,773,632,165.13
Cash Received from other Government Owned and/or Controlled Corporations(GOCCs)	3,351,008.61
Receipt of subsidy from LGUs/NGAs	100,074,541.92
Receipt of Management Fee	766,256,691.82
Receipt of Inter/Intra-agency cash transfer	79,480,670.99
Refund of Cash Advances and Disallowances	3,211,048.63
Interest on Deposits	29,186,641.83
Trust Deposits	33,380,701.27
Prior Period Errors	47,186,425.97
Collection of Other Receivables	36,236,644.26
Total Cash Inflows	5,871,996,540.43
Cash Outflows	
Cash paid to suppliers, employees and others	4,783,993,600.34
Repair/rehabilitation of Existing Irrigation Facilities	3,439,093.54
Remittances to BIR, GSIS, Pag-ibig, Philhealth	221,163,577.48
Cash Advances granted to Officers and Employees	11,684,292.81
Advances to National Government Agencies	73,308,695.81
Advances to GOCCs	20,000.00
Advances to LGUs	42,685,432.59
Payment to Other Goccs	99,186,026.45
Payment of Other Payable	198,301,311.12
Payment of Accounts Payable	224,557,471.57
Refund of Performance/Bidders' Bond	6,027,406.84
Advance Payment to Contractors	63,951,171.86
Fund transfer to other funds	440,406,993.31
Adjustment	28,748,905.96
Bank Charges	40,940.97
Total Cash Outflows	6,197,514,920.65
Total Cash Provided (Used) by Operating Activities	(325,518,380.22)
Cash Flows from Investing Activities	
Cash Inflows	
Bond Maturity	-
Disposal of property and equipment	163,930.00
Total Cash Inflows	163,930.00
Cash Outflows	
Purchase of Office, IT Equipment and Software	121,705,484.53
Advance Payment to Contractors	13,490,690.79
Capital expenditures out of trust funds	-
Dividends	18,000,000.00
Total Cash Outflows	153,196,175.32
Total Cash Provided (Used) By Investing Activities	(153,032,245.32)
Cash Flows from Financing Activities	
Proceeds of Loan from National Development Company	-
Payment of Interest on Loan	-
Payment of Loan	-
Net Cash Provided By Financing Activities	-
Cash Provided by Operating, Investing and Financing Activities	(478,550,625.54)
Effect of Exchange Rate Changes on Cash	-
Cash and Cash Equivalents-Beginning	1,619,213,796.99
Cash and Cash Equivalents, Ending	1,140,663,171.45

Certified Correct:

(Sgd.) **REBECCA C. MALAZARTE**
Manager, Accounting Division

Noted By:

(Sgd.) **VIRGINIA R. ATIENZA**
Manager, Financial Management Department

Consolidated Balance Sheet

Fund 501 - Regular & NDC

As of December 31, 2010

ASSETS		
CURRENT ASSETS		
Cash	1,140,663,171.45	
Receivables (net)	28,829,877,556.23	
Inventories	129,571,733.70	
Pre-payments	68,087,578.23	
Other current Assets	(214,021,035.23)	
Total Current Assets		29,954,179,004.38
NON CURRENT ASSETS		
Long Term Investments	11,224,500.00	
Property, Plant and Equipment	29,729,531,595.11	
Other Assets	627,303,481.31	
Total Non-Current Assets		30,368,059,576.42
TOTAL ASSETS		60,322,238,580.80
LIABILITIES		
CURRENT LIABILITIES		
Payable Accounts	86,224,849.77	
Inter/Interagency Payable	14,130,315,670.70	
Other Liabilities Accounts	1,396,088,298.18	
Total Current Liabilities		15,612,628,818.65
NON CURRENT LIABILITIES		
Loans Payable - Domestic/Foreign		11,506,340,533.96
Deferred Credit		14,766,359,671.78
Total Non Current Liabilities		26,272,700,205.74
TOTAL LIABILITIES		41,885,329,024.39
EQUITY		
Government Equity	18,364,174,338.76	
Capital Stock	5,559,191,864.58	
Retained Earnings	(5,486,456,646.93)	
Total Equity		18,436,909,556.41
TOTAL LIABILITIES AND EQUITY		60,322,238,580.80

Certified Correct:

(Sgd.) REBECCA C. MALAZARTE
Manager, Accounting Division

Noted By:

(Sgd.) VIRGINIA R. ATIENZA
Manager, Financial Management Department

Rationalization Plan Updates

Personnel Complement:

As the Rationalization Plan reached its third year implementation during the year under review, the number of filled-up positions gradually increased. As of year-end, 2896 or 75% of the 3819 authorized positions have been filled. On the other hand, employees, who opted to be placed during the 5-year phased implementation running from 2008 to 2012 and those who are on co-terminous with the incumbent (CTI) status decreased which is registered at 38 and 787, respectively. Breakdown is shown in the table below:

Responsibility Center	Authorized No. of Positions vis-à-vis Existing Personnel						TOTAL	Vacant
	Authorized	MONTHLY		DAILY				
		Filled	CTI	For Placement	COB-Charged	Project-Charged		
Central Office	392	320	62	15	50	35	482	72
Region 1	231	115	38	0	6	33	192	116
CAR	136	78	18	0	0	46	142	58
Region 2	274	139	63	0	18	346	566	135
MRIIS	431	302	112	0	64	6	484	129
Region 3	235	177	109	5	9	23	323	58
UPRIIS	474	381	103	0	8	36	528	93
Region 4	239	212	77	6	29	17	341	27
Region 5	123	89	34	2	15	27	167	34
Region 6	207	197	17	0	23	57	294	10
Region 7	51	26	2	7	2	0	37	25
Region 8	178	101	6	0	39	165	311	77
Region 9	96	78	17	0	2	13	110	18
Region 10	128	104	23	1	12	94	234	24
Region 11	174	168	29	0	32	48	277	6
Region 12	309	279	42	1	9	70	401	30
Region 13	141	130	35	1	13	70	249	11
TOTAL	3,819	2,896	787	38	331	1,086	5,138	923

To ensure the smooth implementation of the Plan, problems encountered along the way are addressed by the CMT. Meetings and workshops with field officials were conducted to serve as venue for raising issues and concerns that need immediate resolution.

Capability Development Programs

Seminar/Workshop	Date	Aim/Highlights
Seminar-Workshop on RA 9184 and its IRR	January 21-22, 2010	to update/educate the BAC, BAC Secretariat, TWG and others involved in the procurement process.
Seminar-Workshop on Hydrology	April 12-16, 2010	to capacitate and enhance the knowledge and skills of the participants to conduct hydrological studies and analysis required in the feasibility studies of irrigation/diversion dam projects.
Seminar on Code of Conduct		to promote proper conduct and ethical standard in the workplace.
"Peace...I am Here" (A Spiritual Journey)	March 12-13 and March 19-20, 2010	Said recollection which is part of the Moral Renewal Program's sustenance activity was facilitated by the Evangelion Foundation, Inc.
Seminar on Empowering Decisions to Change	July 29-30, 2010	to focus on the facets of values, character and spirituality in a person's holistic development.
Values Orientation Workshop	November 22-24, 2010	to develop total package personnel, a program for further enhancement of moral values.
Orientation-Workshop: PSB-C.O. for 1st and 2nd Level Positions	August 5, 2010	to increase their knowledge and enhance their capabilities in performing their respective roles of screening and evaluating candidates for appointment/promotion.

Overseas Training /Scholarship Grants

Various international trainings were provided by the Japan International Cooperation Agency (JICA) to the NIA to assist and further develop the capabilities of its employees. Five (5) employees were given the opportunity to attend one of JICA's sponsored trainings in Japan, to wit:

Name/Position/Office	Course Title	Date
Benjie B. Nierre Sr. Water Resources Facilities Technician, Region 11	Participatory Irrigation Facility Management	March 16 to April 16, 2010
Gaudencio John M. de Vera Sr. Engineer A, Region 1		
Manuel L. Raneses Principal Engineer A, Region 11	Agricultural Infrastructure Improvement in the Fields for Rural Development	May 16 to August 7, 2010
Freddie M. Toquero Division Manager A, UPRIS	Hydrology	October 17-30, 2010
Ben Roger P. Lucas Instrument Technician A, MRIIS	Equipment Maintenance	October 17-30, 2010

2010 ANNUAL REPORT

Housing for Employees

The NIA Housing Management Committee has identified lots in different Regions potential for conversion into NIA Housing Project.

A study shall be undertaken to determine if there will be future use for these lots other than the housing projects.

NIA Management vows to provide decent housing facilities to its employees nationwide.

The efforts of the NIA Housing Management Committee in converting potential lots into NIA housing facilities has been a significant stride to address the needs of employees for decent housing nationwide.

LOCATION	REGION	LAND AREA
Batac, Ilocos Norte	I	10,000 sq. m.
San Nicolas, Ilocos Norte	I	10,000 sq. m.
Solana, Cagayan	II	12,532 sq. m.
Jefmin, Concepcion, Tarlac	III	20, 576 sq. m.
Camiling RIS, Tarlac	IV	7,033 sq. m.
Bilaran, Nasugbu, Batangas	IV	28,694 sq. m.
Mabitac, Laguna	IV	5,356 sq. m.
Narra, Palawan	IV	5 has.
Masiga, Marinduque	IV	7,197 sq. m.
Agos RIS, Infanta, Quezon	IV	5,572 sq. m.
Handong, Libmanan, Cam Sur	V	16, 169 sq. m.
Naga City	V	15, 889 sq. m.

Procurement and Physical Assets Management

2010 has given many ways the Procurement and Property Division (PPD) another milestone for the accomplishment of its duties and responsibilities for the National Irrigation Administration.

Among changes in the top management, the Division remained focus in fulfilling its mission, ensuring that transparency, equal opportunity; uniform and streamlined procedure and accountability in all activities undertaken are being observed.

The provisions of RA9184 in the procurement of goods, services and infrastructures were observed and were implemented in accordance with the approved Annual Procurement Plan for CY 2010.

With the management's support, PPD is continuing to undertake procurement activities anchored in the delegation of authority.

More so, 553 Purchase Orders were issued amounting to P 24, 133, 592.10. The Procurement Section had processed 672 vouchers for payment to various suppliers/contractors, amounting to P 20, 973, 700.98.

There was only one (1) contract awarded through small value procurement which is the Lease of Copying Machine for the Records Section, HR Division which costs P 172,800.00.

Commonly used supplies, equipment and materials procured through the Procurement Service (PS) amounted to P 2,143,893.95 with corresponding 76 Agency Procurement Requests (APRs).

Goods	P 3,780,807,446.19
Infrastructure	7,536,329,064.48
Consulting Services	18,887,500.00
TOTAL APP	P 11,336,024,010.67



NATION
ADM



National Irr
Central

2010 ANNUAL REPORT

IRRIGATION
ADMINISTRATION



*Irrigation Administration
Office Family*

Repair, Renovation & Maintenance of Building Facilities

The following are the accomplishment of Projects undertaken by the GSD for CY 2010:

1. Construction of GAZEBO Structure at the NIA Quadrangle Area, works includes planning and supervision during the construction of the projects which has undertaken by GSD, in coordination with ARDOMA which is 100% completed.
2. Renovation/repair of Male and Female Restrooms at 3rd floor, NIA Bldg. B at the office of Control-ership Department, works include dismantling of existing floor and wall tiles, rotten ceiling board, toilet fixtures, lightings and etc., including chipping of existing mortar on flooring and walls and replaced it with new construction materials specified on RIV's which will be used on the project. Project is 100% completed.
3. Ground floor NIA Bldg. B at HRD office, renovation/repair of Male and Female Restrooms were also undertaken by GSD. Works include provision of shower rooms, including other works intended for the renovation/ repair of the project.
4. Construction of NIA Marker is also undertaken by NIA-GSD in front of NIA Flagpole Area which has been highlighted by the mission and vision of National Irrigation Administration.



Disposal of Unserviceable Equipment

For CY 2010, NIA was able to generate an income of P 2, 888, 370.70 from the sale of disposable/ unserviceable equipment as shown in the table.

CAR	P 25,000.00
Region I	812, 650.00
Region II	676, 629.00
Region III	34, 479.50
Region V	1, 275.00
Region XII	106, 569.20
MARIIS	58,000.00
Central Office	42,500.00
TOTAL	P 2,888,370.70

Organization & Management Audit Division

The Organization and Management Audit Division (OMAD) instituted the review/audit of the different organizational units of the Agency including foreign-assisted and locally funded projects to determine the degree of compliance with the established objectives, policies, regulations and approved procedures relative to organization and management and made recommendations to top management:

1. Organization

- Organization audit in BBMP, ARIIP and Region 6
- Organization proposal for MMIP II in Region 12
- Organization Plan for the O&M Phase of the newly-completed foreign-assisted/locally funded projects: BRIS-RIP, SPISP Sub-Projects in Regions 6 and 13, Talibon SRIP and Dauin SRIP
- Re-RPlan
Organization study on the following requests: splitting of IMO in Region 10, reconstitution of Maguindanao IMO, deferment on merging of IMO in Region 2 and proposal for sub IMO in Surigao, Region 13
Reviewed and updated CTI Year 3 to Year 5 and financial requirements
- Staffing
Evaluated and processed requests for extension of daily positions charged to COB and projects in all Regions, extension of monthly and daily positions under foreign-assisted and locally-funded projects, creation of daily positions charged to COB, and authority to fill vacant monthly positions.

99. Systems and Procedures

- Procedural flowcharts in the conduct of organization audit/review (existing and proposed)
- Workflow/Process of Accounting Division, Financial Management Department and Engineering Department

Reviewed, prepared and updated memoranda, circulars, administrative issuances and official documents, and various communications referred by top management and other officials for appropriate action.

Maintained close coordination with Department of Budget and Management on matters related to organization and management.



The IAS Department Manager on his presentation of the IAS Mission and Vision during the Exit Conference at General Santos City Region 12 on October 12, 2010

REGION 12 - Lambayong RIS, Sultan Kudarat
Damaged protection dike affecting 13 barangays of about 3,100 ha. isolated area in the system since wet season of CY 2008.



Financial & Operations Audit Division

During the year, Financial and Operations Audit Division (FOAD) conducted extensive evaluation on financial and operations activities of the Agency to ascertain proper allocation and utilization of funds, assure management that the Agency's interests are safeguarded, and determine prudent use of corporate resources within the bounds of existing policies, established rules and regulations, objectives, systems and procedures.

As to the Financial aspect, strict compliance to the following Memorandum Circulars are enjoined:

- MC# 28 s. 1986 - Frequency of Deposits to avoid splitting & delays in remittances;
- MC#28 s. 1982 & MC#19 s. 1982 - as to proper turn-over of used & unused ORs and proper issuance of clearance to officials and employees with money and property accountabilities;
- MC#65 s. 2010, COA Circ.97-002 and 99-33 as to observance of proper liquidation of cash advances. Below are the results of the series of audit engagements.

Responsibility Centers	Date of Audit Engagement 2010	No. of IA's Evaluated	No. of DBC's Audited	No. of Cashiers/ SCO Audited	Amount Remitted during Audit Period (Php)
UPRIIS	January 25 - February 06	11	154	7	6,149,088.99
Region 2	April 12 - 24	6	117	17 *	2,106,648.63
Region 3	August 2 - 14	7	122	6	2,654,409.97
Region 6	November 15 - 27	-	61	5	2,842,735.18
Region 7	May 24 - June 6	-	22	4	2,641,120.47
Region 8	-do-	-	35	7	4,221,605.90
Region 9	July 19 - 30	12	15	8	3,909,608.08
Region 12	September 26 - October 12	12	37	4	2,387,174.28
Region 11	October 5 - 20	8	37	5	2,560,137.35
TOTAL		51	560	63	29,472,528.86

* IMO's not yet implemented

As to the Operation aspect, among the notable actions to be taken during the audit stints are:

- The preparation of short and long term master plan of the irrigation systems, involving IAs in rehabilitation works are recommended to remedy discrepancies between firmed-up service area and irrigated area;
- Prioritization in restoration works must be guided by the following factors: 1) areas with assured irrigation water supply; 2) area not a perennial flood prone; 3) recipients of restoration works are willing to pay ISF, are cooperative and willing to be member of IA;
- The installation of measuring devices, development of rating tables and the monitoring of flow data in the river/creeks and canal systems will help in the equitable and proper allocation and distribution of water as well as enhance the systems operations and the regulation of available irrigation water supply.

Relative to the above, Chief of Offices, officials and employees concerned are instructed to comply strictly and implement the above mentioned Circulars and necessary actions to be taken which are confirmed by the NIA Board Audit Committee and are, therefore, final and executory. Concerned regional offices are further instructed to submit a status report of implementation to IAS for monitoring purposes.

Public Affairs & Information Staff

Public Affairs & Information Staff facilitates information dissemination of NIA's plans, programs and accomplishments using various media of communications

In-house Publications		
1. Newsletter	<i>NIA Currents</i>	<ul style="list-style-type: none"> 16-page, full-colour newsletter of Central Office newsworthy events and Administrator's activities, circulated nationwide every two months.
2. News Magazine	<i>NIA Digest</i>	<ul style="list-style-type: none"> 40-page, full-colour news magazine consists of NIA field office's submitted write-ups, circulated nationwide once or twice a year.
3. Annual Report		<ul style="list-style-type: none"> Consolidated year-end accomplishment report
4. Primer		<ul style="list-style-type: none"> Updated as per planned program/accomplishments.
Central Office Events		
1. Programs & Invitations	<i>NIA Anniversary, Christmas Party, Dialogue/Forum, MOA Signing, Conferences, General Assembly Meeting, Awarding, etc.</i>	<ul style="list-style-type: none"> Provides invitation/ itinerary/ schedule of activities to special guests from Malacañang, Department of Agriculture, other Government/ Private institutions
2. Documentation		<ul style="list-style-type: none"> Master of ceremony for program proper
3. Publication		<ul style="list-style-type: none"> Facilitates photo and video coverage Documents and publish important details of event for information dissemination
PR Assistance to NIA Field Offices		
1. Schedule/ Itinerary, Programs & Invitations	<i>Ground-breaking, Inauguration, Project Turnover, MOA Signing, IA Congress, Field Inspection, Dialogue/ Forum, Anniversary, etc.</i>	<ul style="list-style-type: none"> Coordinates with field office concerned re: schedule of events, invitation to guests and delegates, flow of events and program proper
2. Documentation		<ul style="list-style-type: none"> Act as co-facilitator to host region
3. Publication		<ul style="list-style-type: none"> Document events for completion report, in-house publication and press release
PR Assistance to NIA Administrator		
1. Schedule/ Itinerary	<i>Field inspection/ monitoring, meetings, conferences and all other Central Office and Field Office's Major Activities</i>	<ul style="list-style-type: none"> Coordinates itinerary and schedule of activities
2. Documentation		<ul style="list-style-type: none"> Documents issues and concerns arising the discussion, and prepare necessary action on the matter as instructed by the Administrator
3. Publication		<ul style="list-style-type: none"> Document events for accomplishment report to DA or other concerned offices, in-house publication and press release Research/consolidates accomplishment of project status for the Administrator's report/talk points/ briefings/speeches Arrange/follow-up meetings



More from PAIS**Conduct Job Enhancement Course and Review and Planning Workshop****1. Support programs for Regional and PMO's Public Relations Officers**

Training on Basic Photography, Page-layout, Image editing and video production

Year-end and Midyear review and planning workshops

- A complete package of multi-media specialist course that provides basic knowledge on the production of print and audio-visual information materials
- Formulation of Communications Plan for the current year, monitoring and reporting of accomplishments during the midyear review, sharing of PR experiences, providing updates of NIA's plans, programs and accomplishments and planning for the next semester.

Maintenance/ Inventory of Books and NIA Project Compiled Reports at the NIA Library

Organized the collection by segregating the NIA compiled reports namely: Completion, Progress, Irrigation Project Reports, and Feasibility Studies from the book collection, references in various fields such as Mathematics, English, Science, Law, Business Management, Public Administration, Human Resource, Structural Engineering and others were further classified and catalogued according to the Dewey Decimal Classification.

Legal Services

In the year 2010, the Legal Services Department continued to pursue its mandate of extending legal services to various offices in the Central and Field Offices.

The Department represented the Agency in one hundred eleven (111) various civil cases where NIA is a party thereto in coordination with the Office of the Solicitor General (OSG) and the Office of the Government Corporate Counsel (OGCC).

On the other hand, the Department reviewed and processed two (2) civil works contracts; two (2) supplies contract; thirty eight (38) right-of-way claims; sixty eight (68) Memorandum of Agreements/Understanding; twenty five (25) Lease Agreements; ten (10) Contract of Services; and fourteen (14) Deed of Sale/Transfer/Donation referred to its office from the different offices of the Agency.

The Legal Services Department likewise actively participated in the attempt of the Agency to intensify its efforts in Irrigation Service Fees (ISF) collection through the Retainership Program.

In the year 2010, the Department processed seven (7) Retainership Contracts and eight (8) Deputation Authority, out of which two (2) Retainership Contracts were ap-

proved by the OGCC and four (4) Deputation Authority were approved by the OSG.

Finally, the Legal Services Department acted upon miscellaneous matters referred to its office. Among these are eighty one (81) administrative matters (opinion/review/assistance) and twenty three (23) administrative complaints directly forwarded by NIA offices nationwide.

Summary of Accomplishments

Right of Way	38
Retainership	7 Processed 2 Approved
Deputation	8 Processed 4 Approved
Lease Agreement	25
MOA / MOU	68
Opinion Review/Assistance	81
Administrative Complaint	23
Number of Cases	111
Contract For Civil Works	2
Contract For Supply	2
Contract Of Services	10
Deed of Sale/Transfer/Donation	14

Program Thrusts for CY 2011

Under the Medium-Term Philippine Development Plan 2011-2016, the agriculture sector, through prudent use of resources, shall have attained the following: (a) improved food security and increased rural incomes; (b) increased sector resilience to climate change risk; and (c) enhanced policy environment and governance. In consonance with the cited principles, the thrusts and strategies for the irrigation sector would consider the following policies:

1. Implementation of projects to improve food security and uplift the socio-economic conditions of the farmers;
2. Support for the adoption of integrated land and water resource management or river basin approach in development;
3. Sustenance of O&M of irrigation systems through rehabilitation and improvement;
4. Promotion of the development of effective, affordable, appropriate and efficient irrigation systems;
5. Intensification of research and development and adoption of cost-effective, appropriate and efficient irrigation management technologies;
6. Participation of IA in planning, development and O&M of irrigation systems;
7. Train and build up capacity to promote LGU and women's participation in irrigation development; and,
8. Protection and management of the watersheds.

Consistent with the MTPDP 2011-2016, NIA will pursue the following activities in line with the strategy to make food plentiful at competitive prices and increase resilience of irrigation sector to climate change risk:

1. Rehabilitate and upgrade irrigation systems to increase re-use and recycling of drainage water;
2. Restore non-functioning irrigation facilities to increase irrigated cropping intensity;
3. Accelerate completion of on-going projects;
4. Focus on the sustained O&M of existing irrigation systems;
5. Intensify ISF collection to generate more funds for O&M;
6. Maximize use of equipment to support O&M;
7. Rehabilitate, protect and manage watersheds of irrigation systems;
8. Accelerate IA development towards partial or full turnover of O&M of irrigation systems;
9. Start new committed projects with approved grants/loans and assured funding support;
10. Focus on small-scale, labor-intensive irrigation projects; and,
11. Strengthen and enhance research capability.

Under its CY 2011 regular program, NIA envisions to generate about 27,100 ha of new areas for irrigation and to restore about 28,300 ha of non-functioning irrigation systems. Rehabilitation or improvement of existing irrigation facilities servicing about 100,700 ha is also programmed during the year. Some P 12.79 billion will be needed to pursue the implementation of six (6) foreign-assisted projects and forty one (41) locally funded projects including the funds for the conduct of feasibility studies and detailed engineering of various projects and funds for IMT support services. About 20% of this amount represents loan proceeds and 80% local counterparts.

In collaboration with the Department of Agrarian Reform, the Agency's physical targets for the irrigation development in Agrarian Reform Communities include the generation of about 2,250 ha of new areas and rehabilitation or improvement of existing irrigation facilities servicing about 1,780 ha. Financial requirement is about P 248.2 million. Majority of the projects are CIP/CIS and programmed under the CARP-IC Phase II funded under ARF and ARISP III which is partly funded from World Bank Loan.

The Executive Committee



Antonio S. Nangel
Administrator*



Antonio A. Galvez
Sr. Deputy Administrator**



Democratico P. Grana, Jr.
Deputy Administrator for
Engineering and Operations***



Lorna Grace B. Rosario
Deputy Administrator for
Administrative and Finance****



* appointed Acting Administrator on 31 August 2010.

ANTONIO A. GALVEZ served as OIC from 2 August-2 September 2010.

ALEXANDER A. REUYAN served as OIC effective 8 Feb. 2010-22 March 2010, and as Acting Administrator from 23 March- 1 August 2010.

**appointed Sr. Deputy Administrator on 17 September 2010.

On 2 Nov. 2010 authorized to act as Dep. Administrator for Engineering and Operations in concurrent capacity

***designated as OIC thru DA-S.O. No. 588, s.2010, dtd. 4 November 2010.

****appointed as Acting Deputy Administrator on 9 December 2010 vice Mr. TEODORO A. VELASCO.

2010 ANNUAL R



NATIONAL IRRIGATION ADMINISTRATION

EDSA, DILIMAN, 1100, QUEZON CITY

Trunklines Connecting all Departments: 929-6071 to 79; 926-8090 to 91 and 926-3169

Website: www.nia.gov.ph

Central Office

DEPARTMENT AND STAFF MANAGERS

OFFICE OF THE CORPORATE BOARD SECRETARY		Tel. Number	Office Address
Office of the Acting Corporate Board Secretary	JOSEPHINE E. ABEJON	926-3398; 928-8820	3/F, Bldg. B
OFFICE OF THE INTERNAL AUDIT SERVICES			
Internal Audit Services	ROBERT C. SUGUITAN	926-2411	2/F Bldg. B
OFFICE OF THE ADMINISTRATOR			
Office of the Administrator	ANTONIO S. NANGEL	922-2795	2/F, Bldg. B
Corporate Planning Services	ANGELINA P. ANGELES	926-5896	2/F, Bldg. B
Legal Services	GENEVER M. DIONIO	926-2566	G/F, Bldg. B
Public Affairs & Information Staff	PILIPINA P. BERMUDEZ	921-3741	G/F, Bldg. A
OFFICE OF THE SR. DEPUTY ADMINISTRATOR			
Office of the Sr. Deputy Administrator	ANTONIO A. GALVEZ	928-1280	G/F, Bldg. A
OFFICE OF THE DEPUTY ADMINISTRATOR for ENGINEERING AND OPERATIONS			
Office of the Deputy Administrator	DEMOCRATICO P. GRANA, JR.	928-9631	6/F, Bldg. A
Engineering Department	ERDOLFO B. DOMINGO	928-9311	4/F, Bldg. B
Operations Department	GREGORIO S. DUMANDAN	928-4130; 925-8556	2/F, Bldg. A
OFFICE OF THE DEPUTY ADMINISTRATOR for ADMINISTRATIVE AND FINANCE			
Office of the Deputy Administrator	LORNA GRACE B. ROSARIO	926-2388; 926-2165	3/F, Bldg. B
Administrative Department	VIOLETA C. ESGUERRA	922-4768; 926-3169	G/F, Bldg. A
Financial Management Department	VIRGINIA R. ATIENZA	928-9245; 926-9852	3/F, Bldg. B
COMMISSION ON AUDIT			
Office of the Supervising Auditor	ROBERTO Z. RABULAN	928-3113	2/F, Bldg. A
OFFICE OF THE OMBUDSMAN			
Office of the Supervising Resident Ombudsman	PATERNO B. ALARCON, Jr.	926-8841	4/F, IEC Bldg.

Regional, Provincial Irrigation Management and Irrigation Systems Offices

CORDILLERA ADMINISTRATIVE REGION Wangal, La Trinidad Benguet Telefax No. (074) 422-5064; email: niaregioncar@yahoo.com.ph			
JOHN L. SOCALO - Regional Manager			
Office	Office Address	Tel. Number	Name of Official
Apayao IMO	Flora, Apayao	0917-867-2334	Domingo R. Onza (Division Manager A)
Kalinga-Ifugao-Mountain Province IMO	Bulanao, Tabuk, Kalinga	0908-892-7721	Raymundo B. Apil (Division Manager A)
REGION I - ILOCOS REGION Bayaoas, Urdaneta City, Pangasinan Telefax. No. (075) 568-2308			
JOHN N. CELESTE - Regional Manager			
Ilocos Norte IMO	San Nicolas, Ilocos Norte	(077) 676-1979	Danilo V. Gomez (Division Manager A)
Ilocos Norte RIS	Laoag City	(077) 770-3858	Eddie S. Alonzo (Principal Engr. A)
Ilocos Sur IMO	Sta. Maria, Ilocos Sur	(077) 732-5572	Adriano F. Amano (Division Manager A)
Ilocos Sur RIS		(077) 770-3858	Dominador G. Mangaoang (Sr. Engr. A)
La Union IMO	Agoo, La Union	(072) 710-1708	Lelito G. Valdez (Division Manager A)
Amburayan-Masalip RIS	Sudipen, La Union	(072) 792-2059	Susimo G. Domingo (OIC)
Pangasinan IMO	Bayaoas, Urdaneta City	(075) 568-2177	Helsy S. Bermudez (Division Manager A)
Agno-Sinocalan RIS	Bayaoas, Urdaneta City	(075) 568-3681	Frida L. Nidoy (OIC)
Lower Agno RIS	Rosales, Pangasinan	(075) 582-3187	Camilo S. Baraquio (OIC)
San Fabian-Dumoloc RIS	Bayaoas, Urdaneta City	(075) 568-3681	Sergio P. Martinez (OIC)
REGION II - CAGAYAN VALLEY Minante I, Cauayan City, Isabela Tel. No. (078) 307-2033; Fax No. (078)307-1681, email: niacag02@yahoo.com.ph			
VICENTE E. GALVEZ - Regional Manager			
Cagayan-Batanes IMO	Maddarlug, Solana, Cagayan	(078) 304-1840	Antonio C. Lara (Division Manager A)
East Abulog-Apayao IS	Matucay, Allacapan, Cagayan	0919-803-9860	Wilfredo U. Salvador (Section Chief)
Baggao IS	San Jose, Baggao, Cagayan	(078) 372-0219	Rodolfo T. Miranda (IS)
Banurbur Creek IS	Maddalero, Buguey, Cagayan	(078) 372-0279	Ernesto G. Collado (IS)
Baua RIS/Visitacion NIS	Sta. Cruz, Gonzaga, Cagayan	0915-945-6969	Felipa S. Sumer (OIC)
Iguig-Alcala-Amulong PIS	Baculud, Amulong, Cagayan	0917-809-6623	Leonardo B. Villegas (Section Chief)
Lower Chico RIS/Pinacanauan RIS/ Solana PIS	Camasi, Peñablanca, Cagayan	(078) 304-2150	Francis C. Yu (OIC)
Magapit PIS	Bulala, Camalaniugan, Cagayan	0915-303-4094	Ricardo M. Agustin (Section Chief)
Zinundungan RIS/Dummun RIS	Centro, Lasam, Cagayan	0917-668-1898	Benjamin N. River (OIC)
Isabela IMO	Minante I, Cauayan City, Isabela	(078) 634-5356	Ramon R. Fabros (Acting Div. Manager)
Dabubu & Dibuluan IPs	Minante I, Cauayan City, Isabela	0918-939-5587	Reyvelino B. Apongol (Project-In-Charge)
Tumauini IS/San Pablo-Cabagan IS	Lingaling, Tumauini, Isabela	(078) 632-4077	Gualfredo C. Martinez (IS)
Nueva Vizcaya IMO	Capitol Site, Bayombong, Nueva Viscaya	(078) 321-2465	Francisco A. Domingosil (Acting Div. Mgr)
Colocol CIS Extension Project	Capitol Site, Bayombong, Nueva Viscaya	0917-581-6353	Roland V. Apaga (Project Engineer)
NV Bagabag IS	San Geronimo, Bagabag, N.V.		Ceferino M. Florentin IV (SWRFT)
Quirino IMO	Dibul, Saguday, Quirino	(078) 692-5075	Estanislao R. Najera

2010 ANNUAL REPORT



MAGAT RIVER INTEGRATED IRRIGATION SYSTEM

Minante I, Cauayan City, Isabela
Tel. No. (078) 307-0288

MARIANO G. DANCEL - Operations Manager

Office	Office Address	Tel. Number	Name of Official
Division 1	Batal, Santiago City	(078) 682-7446 0928-862-0705	Jaime G. Carag (Acting Div. Manager)
Division 2	San Mateo, Isabela	(078) 664-2429 0908-500-2700	Rogelio V. Agbisit (Acting Div. Manager)
Division 3	San Manuel, Isabela	(078) 664-6709 0949-649-1936	Efraim O. Villanueva (Acting Div. Mgr.)
Division 4	Minante I, Cauayan City	(078) 307-0276 0917-972-1201	Pelagio S. Gamad, Jr. (OIC)
Dam Reservoir Division (DRD)	Ramon, Isabela	(078) 307-1559 0916-380-7094	Florentino C. Baniqued, Jr. (Div. Mgr. A)

REGION III - CENTRAL LUZON

Tambubong, San Rafael, BulacaN
Telefax. No. (044) 766-2467

MANUEL L. COLLADO - Regional Manager

Bulacan-Aurora-Nueva Ecija IMO	Tambubong, San Rafael, Bulacan	(044) 766-3888	Roberto E. Pascual (Division Manager A)
Aurora PIMO/O&M Section	San Luis, Aurora	0921-586-3020	Virgilio J. Ilao (Principal Engineer A)
Nueva Ecija PIO/Engineering Section	Cabanatuan City	(044) 940-1418	Juanito D. Jampil (OIC)
Pampanga-Bataan IMO			
Bataan PIMO	Dinalupihan , Bataan	(047) 481-1538	Nestor C. Fernandez (OIC)
Pampanga PIMO	Floridablanca, Pampanga	(045) 970-0622	Angelito S. Miguel (OIC)
Pampanga Delta RIS	Sn Matias, Sto. Tomas, Pampanga	(045) 861-3884	Lauro E. Ballesteros (OIC)
Tarlac-Zambales IMO			
Tarlac PIO/Tarlac Sn Miguel-O'Donnel RIS	Tarlac City	(045) 982-1064	Prudencio B. Santos (OIC)
Camiling RIS	Malacampa, Camiling, Tarlac	(045) 934-1832	Marcelino P. Manalo (OIC)
Zambales PIMO	Botolan, Zambales	(047) 810-1044	Juan L. Anagaran (OIC)
Nayom-Bayto RIS	Sta. Cruz, Zambales	(047) 831-2160	Rolando C. Espino (OIC)

UPPER PAMPANGA RIVER INTEGRATED IRRIGATION SYSTEM

Maharlika Highway, Cabanatuan City
Tel. No. (044) 463-1350

REYNALDO D. PUNO - Acting Department Manager

Division 1	Science City, Munoz, Nueva Ecija	(044) 456-0043	Santos B. Viernes (Division Manager A)
Division 2	Talavera, Nueva Ecija	(044) 940-5938	Joselito A. Mangunay (Div. Manager A)
Division 3	Cabanatuan City	(044) 463-1346	Josephine B. Salazar (Div. Manager A)
Division 4	Bayanihan, Gapan City	(044) 486-0308	Carlito M. Gapasin (Division Manager A)
Division 5	CLSU Compound, Science City, Munoz, Nueva Ecija	(044) 456-5963	Eugenio O. Conde, Jr. (Div. Manager A)
Dam and Reservoir Division	Brgy. Fatima, Pantabangan, N.E.	(044) 806-1363	Freddie M. Toquero (Division Manager A)

Regional, Provincial Irrigation Management and Irrigation Systems Offices

REGION IV A - SOUTHERN TAGALOG Pila, Laguna Tel. No. (049) 559-0727; Fax No. (049) 559-0726			
EFREN S. ROQUEZA - Regional Manager			
Office	Office Address	Tel. Number	Name of Official
Cavite-Batangas IMO	Naic, Cavite	(046) 412-0282	Hilarion C. Cedeño (Division Manager A)
Palico RIS	Nasugbu, Batangas	(043) 216-2546	Nicasio C. Pagdanganan (IS I)
Laguna-Rizal IMO	Pila, Laguna	(049) 559-0735	Romeo M. Lopez (Division Manager A)
Laguna FLIS	Pila, Laguna	(049) 559-0726	Charlie D. Ibarrola (Sr. Engineer A)
Sta. Cruz-Mabacan RIS	Pila, Laguna	(049) 559-0735	Virgilio M. Yorro (Sr. Engineer A)
Sta. Maria-Mayor RIS	Pila, Laguna	(049) 559-0735	Emmanuel S. Sunga (IS I)
Quezon IMO	Lucena City	(042) 710-3470	Bienvenido S. Tesnado (Div. Manager A)
Agos RIS	Infanta, Quezon	(042) 535-2471	Reynaldo M. Crisostomo (Sr. Engineer A)
Dumacaa-Hanagdong-Lagnas RIS	Lucena City	(042) 710-3470	Amelia U. Alegre (Sr. Engineer A)
REGION IV B - SOUTHERN TAGALOG Calapan City, Oriental Mindoro Tel. No. (043) 286-9491; Fax No. (043) 288-2038			
CONRADO V. CARDENAS, JR. - Officer-In-Charge			
Oriental Mindoro-Marinduque-Romblon IMO	Calapan City, Oriental Mindoro	(043) 286-9491	Luis C. Café (Division Manager A)
Baco-Bucayao RIS	Calapan City, Oriental Mindoro	(043) 286-9491	Wilfredo A. Balauro (Principal Engr. A)
Pula-Bansud RIS	Pinamalayan, Oriental Mindoro	(043) 284-3152	Lowell Lozano (Sr. Engineer A)
Romblon PIO	Odiongan, Romblon	(042) 567-5366	Raymundo L. Calusin (Sr. Engineer A)
Occidental Mindoro IMO	San Jose, Occidental Mindoro	(043) 491-1479	Carlito T. Resurreccion (OIC)
Caguray-Lumintao-Pagbahay- Amnay-Mongpon RIS	San Jose, Occidental Mindoro	(043) 491-1479	Emilio R. Malaluan (Sr. Engineer A)
Palawan IMO	Puerto Princesa City	(048) 433-4368	Mario M. Hebreo (Principal Engineer A)
Malatgao-Batang-Batang RIS	Narra, Palawan	(048) 433-4368	Ramon V. Perdido (Sr. Engineer A)
REGION V - BICOL REGION Panganiban Drive, Naga City Telefax. No. (054) 473-8967			
WILLIAM P. RAGODON - Regional Manager			
Albay-Catanduanes IMO (Interim)	Tuburan, Ligao City	(052) 485-2243	Niño O. Pontillas (Division Manager A)
South Quinala-Kabilogan-Maha- ba-Nasisi-Ogsong-Hibiga RIS	Ligao City, Albay	(052) 485-2243	Cristeta E. Mesias (Sr. Engineer A)
Camarines Norte IMO (Interim)	Lag-on, Daet, Camarines Norte	(054) 440-0717	Rogelio C. King (Principal Engineer A)
Daet-Talisay-Matogdon RIS			
Camarines Sur IMO (Interim)	Panganiban Drive, Naga City	(054) 811-2874	Homer E. Diokno (Acting Manager)
Cagaycay RIS	San Jose, Camarines Sur	(054) 454-2034	Danilo Roque O. de Leon (OIC)
Libmanan/Cabusao PIS	Libmanan, Camarines Sur	(054) 451-2217	Nestor A. Cortes (OIC)
Rinconada Integrated IS	Sta. Elena, Iriga City	(054) 299-6228	Edwin G. Ramos (OIC)
Tigman-Hinagyanan-Inarihan RIS	Sta. Lucia, Magarao, Camarines Sur	(054) 474-9240	Homer E. Diokno (Principal Engineer A)
Sorsogon-Masbate IMO (Interim) and San Ramon-San Francisco RIS	Buhatan, Sorsogon City	0915-774-8615	Alan N. Fabricante (OIC)

2010 ANNUAL REPORT



REGION VI - WESTERN VISAYAS Bgy. Tacas, Jaro, Iloilo City Tel. No. (033) 329-6596; 320-3863			
GERARDO P. CORSIGA - Regional Manager			
Office	Office Address	Tel. Number	Name of Official
Aklan-Capiz IMO	Linabu-an Sur, Banga, Aklan	(036) 262-5122	Rizalo F. Concepcion (Div. Manager A)
Aklan-Panakuyan-Mambusao RIS		(036) 262-5122	Wilson C. Rey (Sr. Engineer A)
Antique IMO	Villavert-Jimenez, San Jose, Antique	(036) 540-8743	Jesus L. Dato-on (Division Manager A)
Sibalom-San Jose RIS		(036) 540-8743	Andres Bonie O. Tuala (Sr. Engineer A)
Iloilo-Guimaras IMO	Brgy. Tacas, Jaro, Iloilo City	(033) 320-0622	Florencio P. Colorado (Div. Manager A)
Aganan-Sta. Barbara-Sibalom-Tigbauan RIS		(033) 329-4175	Melchor I. Bajande (Principal Engineer A)
Jalaur-Suague-Barotac Viejo RIS	Brgy. Catoogan, Pototan, Iloilo	(033) 529-7619	Ricardo P. Penaso (Principal Engineer A)
Negros Occidental IMO	Celiz St., Bago City, Negros Occ.	(034) 461-0494	Joel A. Basiao (Division Manager A)
Bago-Pangiplan RIS		(034) 461-0306	Dionisio B. Asencio (Principal Engr. A)
REGION VII - CENTRAL VISAYAS Dao District, Tagbilaran City Tel. No. (038) 501-9421; 501-9423			
MODESTO G. MEMBREVE - Regional Manager			
Cebu-Bohol IMO	Dao District, Tagbilaran City	(038) 412-0973	Diosdado A. Rosales (Concurrent Head)
Negros Oriental-Siquijor IMO (Interim)	Dao District, Tagbilaran City	(038) 412-0973	Dexter G. Patrocinio (OIC)
Bohol Integrated Irrigation System	Pilar, Bohol	(038) 523-2060	Olimpio J. Galagala, Jr. (IS II)
REGION VIII - EASTERN VISAYAS Marasbaras, Tacloban City Tel. No. (053) 523-8547; Fax. No. (053) 523-6270			
ROMEO G. QUIZA - Regional Manager			
Biliran-Leyte del Norte-Leyte del Sur IMO	Marasbaras, Tacloban City	(053) 523-9247	Pedro C. Rubio Jr. (Division Manager A)
Balire-Ibawon-Gibuga RIS	MacArthur, Leyte	0920-452-4861	Bernadita C. Fabi (OIC)
Binahan-Tibak RIS	Tanauan, Leyte	(053) 322-4014	Cornelio M. Sevilla (Principal Engineer A)
Bito-Hindang-Hilongos-Dasay RIS	Abuyog and Hindang, Leyte	(053) 334-2492	Fermina B. Aling (OIC)
Daguitan-Guinarona-Marabong RIS	Julita, Leyte	0910-800-7476	Aniceta G. Paloma (OIC)
Mainit-Pongso-Bao RIS	Bonol, Alangalang, Leyte	(053) 540-0669	Santos D. Meracap, Jr. (Principal Engr. A)
Northern-Eastern-Western Samar IMO	Valencia, Ormoc, Leyte	(053) 561-3936	
Eastern Samar PIO	Borongan, Eastern Samar	(055) 560-9278	Edgar M. Mercado (OIC)
Northern Samar PIO	Catarmán, Northern Samar	(055) 251-8274	Tomasito P. Graciano (OIC)
Western Samar PIO	Catbalogan, Samar	(055) 251-8274	Amadeo R. Montejo (OIC)
REGION IX - ZAMBOANGA PENINSULA Pagadian City Tel. No. (062) 215-4167; Telefax No. (062) 215-4168			
ALBERTO B. LACUAREN - Regional Manager			
Zamboanga del Norte-Sibugay IMO	Ipil, Zamboanga Sibugay & Dipolog City	(065) 213-5553	Carlos A. Sabado (Acting IMO Head)
Sibuguey Valley IS	Bayog, Zamboanga Del Sur	0920-582-9907	Salvio B. Retes (Principal Engr. A)
Labangan RIS	Bayog, Zamboanga Del Sur	0920-582-9907	Salvio B. Retes (Principal Engr. A)
Zamboanga del Sur IMO	Labangan, Zamboanga Del Sur	0917-577-2436	Joel C. Atay (Division Manager A)
Salug RIS-Dipolo RIS	Molave, Zamboanga Del Sur	(062) 225-1722	Bonifacio C. Judilla (Principal Engr. A)
Zamboanga-Basilan-Sulu-Tawi-Tawi IMO	Zamboanga City	(062) 991-1081	Benedicto Isagani O. Pulis, Jr.(SEA)

Regional, Provincial Irrigation Management and Irrigation Systems Offices

REGION X - NORTHERN MINDANAO Villarin St., Carmen, Cagayan de Oro City Tel. No. (08822) 726-589; (088)858-3256

JULIUS S. MAQUILING - Regional Manager

Office	Office Address	Tel. Number	Name of Official
Bukidnon IMO	Bagontaas, Valencia City	(063) 222-5549	Jimmy L. Apostol (Division Manager A)
Roxas-Kuya RIS & Muleta RIS	Poblacion, Valencia City	(088) 222-2258	Fernando C. Ronquillo (Principal Engr. A)
Lanao Norte-Misamis Occidental and Oriental-Camiguin IMO			
Misamis Oriental-Camiguin	Barra, Opol, Misamis Oriental	(088) 274-5223	Estelita S. Sumile (OIC)
Lanao Norte-Misamis Occ-Maranding RIS	Maranding, Lala, Lanao del Norte	(063) 221-1882	Joecarnine L. Gubat (Principal Engr A)
Lanao del Sur IMO			
Rugnan RIS/Lanao del Sur PIO-District II	Taraka, Lanao del Sur	0927- 464-1617	Benitez K. Derogongan (OIC)

REGION XI - DAVAO REGION

Bolton St., Davao City
Tel. No. (082) 224-0717; Fax No. (082) 221-6230

FELIX M. RAZO- Regional Manager

Compostela Valley IMO	Compostela Province	(084) 440-9452	Carlito A. Carrasco (Acting Div. Manager)
Davao Del Norte IMO	Carmen, Panabo City	(084) 628-6518	Cornelio M. Bautista, Jr. (Div. Manager A)
Lasang RIS/Kipaliku RIS			Elpidio G. Jose (Sr. Engineer B)
Libuganon RIS			Edwin T. Chavez (Principal Engineer A)
Saug-Libuganon Left RIS		0922-801-1455	Bonifacio S. Ysalina (Principal Engineer A)
Davao del Sur IMO	Digos City, Davao del Sur	(082) 553-7368	Edgardo T. Draculan (Division Manager A)
Padada RIS	Hagonoy, Davao del Sur	0921-408-8043	Manuel I. Rañeses (Principal Engineer A)
Davao Oriental IMO	Lupon, Davao Oriental	(087) 808-0062	Jimmy J. Ceros, Sr. (Acting Div. Manager)
Lupon RIS	Bagumbayan, Lupon, Davao Or.		Arthur Dennis P. Larrobbis (SWRFT)

REGION XII - SOCCSKSARGEN

Villarica, Midsayap, Cotabato
Tel. No. (064) 229-8562 Fax No. (064) 229-7653 Email Address: nia_region12@yahoo.com

MODESTO ANDERSON M. TOLENTINO, JR. - Regional Manager

Cotabato IMO	Amas, Kidapawan City	(064) 278-7024	C'zar M. Sulaik (Division Manager A)
Kabacan RIS	Katiduan, Kabacan, Cotabato	(064) 391-1368	Rory F. Avance (Principal Engineer A)
Libungan RIS	Villarica, Midsayap, Cotabato	(064) 229-8921	Edna C. Bantala (IS II)
Maridagao RIS	Batulawan, Pikit, Cotabato	(064) 393-1384	Moner A. Ali (Principal Engineer A)
M'lang/Malasila RIS	Buayan, M'lang, Cotabato	0912-949-5040	Flora May D. Respicio (Principal Engr. A)
Maguindanao IMO	Rosales St., Cotabato City	(064) 421-1699	Akas A. Basilan (Division Manager A)
Alip RIS	Datu Paglas, Maguindanao	0939-339-0071	Abdulkamid M. Salik (Principal Engr. A)
Kabulnan RIS	Shariff Aguak, Maguindanao	0915-282-7153	Suharto A. Singgon (Principal Engineer A)
South Cotabato-Sarangani IMO	Bo. 6, Koronadal City	(083) 228-3253	Ramon A. Bugacia (Division Manager A)
Allah RIS	Dajay, Surallah, South Cotabato	(083) 238-3168	Julio L. Antenor (Principal Engineer A)
Marbel-Banga RIS	Bo. 6, Koronadal City	(083) 228-3890	Orlando A. Tibang (Principal Engineer A)
Siluy-Buayan RIS	Camia St. Extn., Gen. Santos City	(083) 302-2330	Gina L. Lozano (OIC)
Sultan Kudarat IMO	Isulan, Sultan Kudarat	(064) 201-3133	Ali S. Satol (Division Manager A)
Lambayong/Tacurong RIS	Kapingkong, Lambayong, Sultan Kudarat	(064) 200-4376	Cesar D. Agduma (Principal Engineer A)

2010 ANNUAL REPORT



REGION XIII - CARAGA
Bancasi, Butuan City
Telefax. No. (085) 342-5353

ALEJANDRO L. ALBERCA - Acting Regional Manager

Office	Office Address	Tel. Number	Name of Official
Agusan-Surigao Del Norte/ Dinagat Island IMO	Cabadbaran City	(085) 343-1472	Madante P. Ganotisi (Acting Div. Mgr)
Agusan Del Sur IMO	Rosario, Agusan Del Sur	(085) 342-7379	Ferdinand D. Amon (Acting Div. Mgr.)
Surigao Del Sur IMO	Tago, Surigao Del Sur	(086) 211-3155	Victor L. Alegario (Acting Div. Mgr.)

PROJECT MANAGEMENT OFFICES

Project Office	Office Address	Tel. Number	Project Manager
Addalam River Irrigation Project ARIP)	Dibol, Saguday, Quirino	(0917) 532-1308	Estanislao R. Najera
Agno River Integrated Irrigation Project (ARIIP)	Tomana East, Rosales, Pangasinan	(075) 582-7091	Reynaldo C. Mencias
Balingasag River Irrigation Project	Barra, Opol, Misamis Oriental	(08822) 735-772	Estelita S. Sumile
Balog-Balog Multi Purpose Project (BBMP)	Matatalaib, Tarlac City	(045) 982-0443	Vicente R. Vicmudo
Banaoang Pump Irrigation Project (BPIP)	Bahet, San Ildefonso, Ilocos Sur	(077) 726-4156	Santiago P. Gorospe, Jr.
Basey Irrigation Project	Basey, Samar	(055) 276-5047	Amadeo R. Montejo
Bubunawan River Irrigation Project I&II	Baungon, Bukidnon	(0908) 178-6212	Armando E. Arizala
Casecnan Multipurpose Irrigation and Power Project (CMIPP)	CLSU Compound, Science City of Munoz, Nueva Ecija	(044) 456-0272	Alexander G. Coloma
Comprehensive Agrarian Reform Program-Irrigation Component (CARP-IC)	4/F, IEC Bldg, NIA, EDSA, Diliman, Quezon City	928-8841	Reynaldo C. Adao
Help for Catubig Agricultural Advancement Project-Irrigation & Drainage Comp.(HCAAP-IDC)	Capitol Site, Brgy. Dalakit, Catarman, Northern Samar	(055) 500-9150	Reinerio E. Irinco
Malaig River Irrigation Project	Basak, Marawi City	(0919) 603-1438	Liling L. Ibrahim
Malitubog-Maridagao Irrigation Project	Villarica, Midsayap, Cotabato	(064) 229-8843	Noldin S. Oyod
Participatory Irrigation Development Project (PIDP)	4/F, IEC Bldg, NIA, EDSA, Diliman, Q.C.	927-7270 /926-7502	Gene P. Ragodon, Jr.
Small Reservoir Irrigation Project (SRIP)	6/F, Bldg. A, NIA, EDSA, Diliman, Q.C.	926-1601	Eleuterio C. Luz
Southern Philippines Irrigation Sector Project(SPIISP)	4/F, Bldg. B, NIA, EDSA, Diliman, Q.C.	928-9311/928-2549	Erdolfo B. Domingo
Tangub Small Reservoir Irrigation Project	Capitol Compound, Oroquieta City	(088) 531-1677	Joecarnine L. Gubat

Directory of Officials



NIA Region 3

The Field Offices



NIA Region 7



NIA Region 11



UPRIS Farmers' Training Center



NIA Region 1

Board of Directors



VICE CHAIRMAN

Antonio S. Nangel

Administrator, National Irrigation Administration



CHAIRMAN

Proceso J. Alcala

Secretary, Department of Agriculture



MEMBER

Cayetano W. Paderanga

Director General, National Economic and Development Authority



MEMBER

Rogelio L. Singson

Secretary, Department of Public Works and Highways



MEMBER

Froilan A. Tampinco

President, National Power Corporation



MEMBER

Saturnino E. Ronquillo

Private Sector

2010 ANNUAL REPORT

2010 Praise Awardees

The following 2010 awardees for exemplary performance and behavioral competency, deliberated by the Committee on Program on Awards and Incentives for Service Excellence (PRAISE) chaired by Senior Deputy Administrator Antonio A. Galvez were recognized during the culminating activity of the NIA 48th Anniversary Celebration held on June 24, 2010:

Most Distinguished Service Award-Regional/Operations Manager Category	ANTONIO S. NANGEL Operations Manager Upper Pampanga River Integrated Irrigation Systems (UPRIIS)
Most Distinguished Service Award-Project Manager Field Office Based Category	REYNALDO C. MENCIAS Project Manager Agno River Integrated Irrigation Project
Most Distinguished Service Award-Project Manager Central Office Based Category	REYNALDO C. ADAO Project Manager Comprehensive Agrarian Reform Project-Irrigation Component
Hall of Fame Award- Regional/Operations Manager Category	ANTONIO S. NANGEL Operations Manager
Regional/Operations Manager of the Year	ALBERTO B. LACUAREN Regional Manager, Region 9
Most Outstanding Frontline Irrigation Manager of the Year	JOSEPHINE B. SALAZAR Division Manager, UPRIIS Division 3
Outstanding Frontline Irrigation Manager of the Year	JOSELITO A. MANGUNAY Division Manager, UPRIIS Division 4
	REYNALDO D. PUNO Division Manager, UPRIIS Division 2
	C'ZAR M. SULAİK Division Manager North Cotabato IMO
	EUGENIO O. CONDE JR. Division Manager, UPRIIS Division 5
	JIMMY L. APOSTOL Division Manager , Bukidnon IMO
Best Managed Frontline Irrigation Service Award	UPRIIS DIVISION 3
Most Outstanding ISF Collector of the Year	JOVENCIO T. GUIYAB Senior Water Resources Facilities Technician MRIIS Division 3
Outstanding ISF Collector of the Year	GENEROSO P. TAN SWRFT, Region 11
	TERESITA N. MAGNO SWRFT, UPRIIS District 4
	DELFIN S. TAGRA SWRFT, Region 10
Most Improved Group Performance	REGION 9



NIA 47th Anniversary Celebration



2010 ANNUAL REPORT



Ballroom Dance and Choir Competition



2010 ANNUAL REPORT

Cultural Dance Competition

